VSR CIVIL INFRA PVT. LTD.

Engineering project Consultants

Date: 27/01/2021

Name of Work :): Asphalting to roads at Ambhabhavani layout and surrounding area in ward no: 03 Yelahanka satellite Town Sub division

Name of Client	:	**Executive Engineer,** Yelahanka Division, BBMP, Bengaluru.
Contractor/Agency	:	**M/s. Technical Manager (West), KRIDL, Bengaluru**
Total Cost	:	Rs. 73.38 Lakhs
Contractor Work Order No	:	**BBMP/EE/YNK.D/ W.O/182/2019-20**
Status of Bill	:	2nd & Part Bill
In the Presence of	:	(a) **Assistant Engineer (W. No.03),** BBMP, Bangalore.
	:	(b)**Adarsh A P,** Engineer
		VSR Civil Infra Pvt Ltd, Bangalore

PMC Report

Sl.No	Description of the Item		Comments / observations
1	KSRRB300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface	:	Work done up to the billed quantity and Quality is satisfactory
2	KSRRB M2900-1. Plain cement concrete M10 mix with crushed stone aggregate 40mm nominal size mechanically mixed, placed	:	Work done up to the billed quantity and Quality is satisfactory
3	KSRRB M2200-6. Providing TMT Bars Fe 500 steel reinforcement for R.C.C. work including straightening, cutting,	:	Work done up to the billed quantity and Quality is satisfactory
4	Providing and laying plain/reinforced cement concrete for side drains wall & bottom thickness 15cm using	:	Work done up to the billed quantity and Quality is satisfactory

VSR CIVIL INFRA PVT. LTD. BANGALORE 560 012

AE

5	Supplying and fixing precast reinforced concrete slab 10cm thick of mix M20 using 20mm and downsize graded granite	:	Work done up to the billed quantity and Quality is satisfactory
6	Providing and laying Pre Cast Cover slabs of 250mm thick of mix M20 using graded granite jelly 20mm down size with steel	:	Work done up to the billed quantity and Quality is satisfactory
7	Providing and fixing pre cast solid concrete kerb stones of size 450x200x400 mm made out of CC 1:2:4 and finished with CM	:	Work done up to the billed quantity and Quality is satisfactory
8	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new	:	Work done up to the billed quantity and Quality is satisfactory
9	KSRRB M300-14. Excavation for Road Way in Hard rock by mechanical means including cutting and loading to tippers,	:	Work done up to the billed quantity and Quality is satisfactory
10	KSRRB 300-58. Compaction of original ground by mechanical means including filling in depression occuring during	:	Work done up to the billed quantity and Quality is satisfactory
11	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix	:	Work done up to the billed quantity and Quality is satisfactory
12	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as	:	Work done up to the billed quantity and Quality is satisfactory
13	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny	:	Work done up to the billed quantity and Quality is satisfactory
14	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces	:	Work done up to the billed quantity and Quality is satisfactory

VSR CIVIL INFRA PVT. LTD. BANGALORE 560 078

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಡಿ.ಎ. ಬೆಂಗಳೂರು-೫೬

15	KSRRB 500-11. Providing and laying bituminous macadam on prepared surface with crushed coarse aggregates as per design	:	Work done up to the billed quantity and Quality is satisfactory
16	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading,	:	Work done up to the billed quantity and Quality is satisfactory
17	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous	:	Work done up to the billed quantity and Quality is satisfactory
	EIRL	:	
E1	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone	:	Work done up to the billed quantity and Quality is satisfactory
E2	KSRRB M800-35. Supply and Installtion of Moulded Shank Raised Pavement Markers made of polycarbonate and		

VSR
CIVIL INFRA PVT. LTD.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-೧೧೬

VSR CIVIL INFRA PVT. LTD. BANGALORE 560 064